

Demonstration of a Pre-Commercial Long-Length HTS Cable System Operation in the Power Transmission Network

DOE Peer Review Update
July 27-29, 2004
Washington, DC




LIPA Project Overview

- Long Island Power Authority – East Garden City Substation
- Electrical Operating Characteristics
 - Operating Voltage/Current – 138kV/2400A ~ 574MVA
 - Design Fault Current – 69,000A @ 15 line cycles (250ms)
- Physical Characteristics
 - Length – 610m
 - HTS Conductor Length – 128km
 - Cold Dielectric Design
- Hardware Deliverables
 - Three ~610 m Long Phase Conductors
 - Six 161kV Outdoor Terminations
 - One 161kV Splice (Laboratory Test)
 - No splices for grid installation required
 - One Refrigeration System + Laboratory Pulse Tube System
- Installation/Commissioning – 2005-2006




World's First Installation of a Transmission Voltage HTS Cable in the World

LIPA 138 kV HTS Cable Project – Phase 1




~610m 138kV 2400A HTS Cable


LIPA Cable Project and Project Team



LIPA HTS Cable System



Typical Cable Cross Section



Project Status-Cable Subsystem, Nexans

- Cable

- Modeling complete
- Preliminary design complete
- Fabrication of the first of several manufacturing “dummy” cables complete
- Data analysis underway
- Next manufacturing trial to begin in late July
- Component testing underway



- Terminations

- Design complete
- Component testing underway to verify design
- Prototypes (2) to be built this CY



Project Status-Refrigerator Subsystem, Air Liquide


- Refrigerator

- Re-use of Detroit refrigerator from previous Pirelli SPI Cable Program
- Upgrades to system will include improved telemetry to allow for remote monitoring and control and possible capacity upgrade
- Will be operated 6 months prior to cable commissioning



- Advanced Refrigerator Development

- High frequency pulse tube
- Optimized for efficiency and temperature
- Integrated into cooling system as “non-critical” cooling



Project Timeline

- Cable design finalized Feb '05
- ~120 KM wire shipped to Nexans March '05
- Refrigerator commissioning start June '05
- Prototype cable testing complete Sep '05
- Cable fabrication start Sep '05
- Cable installation work start Dec '05/Jan '06
- Commissioning March/April '06
- On grid April '06
- Test of joint complete October '06
- Cable test complete April '07

Risk Management 1/2

- Use of FMECA (Failure Mode Effect and Critical Analysis)
 - Used by Nexans Norway for estimating risks within projects
 - Formal way of risk and effect estimation
- Definition of probability classes
 - Minimum probability 1 ≤ 1 % probability
 - Low probability 2 1-10 % probability
 - Moderate probability 3 10-50 % probability
 - High probability 4 >50 % probability
- Definition of consequence figures
 - Minimum consequence 1
 - Moderate consequence 2
 - Serious consequence 3
 - Very serious consequence 4

2004 Performance: Risk Management

- Use of FMECA (Failure Mode Effect and Criticality Analysis)
 - Definition of probability level (1-4)
 - Definition of consequence level (1-4)
 - Calculation of risk factor
- Initial risk estimate resulted in 29 risks
 - 11 high level risks - handled through preventive actions and sometimes contingency plans
 - Low level risks – handled sometimes through preventive actions and contingency plans – some of them accepted
- Risk estimate update
 - 7 risks disappeared through
 - Measurements
 - Calculations
 - Change of concept
 - 1 risk added

	Probability				
Consequence		1	2	3	4
4	4	4	8	12	16
3	3	3	6	9	12
2	2	2	4	6	8
1	1	1	2	3	4

Typical Risk Item Assessment

Tag #	Operation	Hazard	Cause	Effect	Quantity	Corrective Action (curative)	Probability	Probability Factor	Consequence	Risk Factor	Preventive Action	New Probability	New Probability Factor	New Consequence	New Risk Factor	Contingency Plan
2	Termination Design - Key Point: Connection to Cooling System	Loss of LN2 at current lead (bushing) junction	Lack of tightness of current lead (bushing)	Delay	4 - 6 months	Reorder of parts	10%	2	4	8	No use of vacuum as a dielectric	10%	2	1	2	Add security pressure valve for this part
				Costs	80 k€											
		Loss of LN2 at junction cable cryostat / termination	Lack of tightness, shrinkage of cable/cryostat	Delay	3 months	Define new connection method between cable cryostat and termination	1%	1	2	2	Johnston coupling concept from NEXANS Hannover used (validated on several cryogenic installation) - bellows included in cryostat	1%	1	1	1	Repair potential leak on site (Helium test)
		Loss of LN2 at connection with cooling system	Lack of tightness	Delay	1 month	Reorder of parts, new tests	1%	1	2	2	Johnston coupling concept from NEXANS Hannover used (validated on several cryogenic installation) - bellows included in cryostat	1%	1	1	1	Repair potential leak on site (helium test)

Conclusions

- Project is proceeding smoothly
- Modeling and analysis mostly completed
- Manufacturing trials underway
- Proven refrigeration system
- Earned value analysis shows project tracking to schedule and budget